

CONSTRUCTION OBSERVATION REPORT #35

Date: November 28, 2016

Project Title: Arizona Way Bridge Construction Project

Record by: Blake Lettenmaier, PE, PLS

Project #: PW 2016-100

Contractor: KSH Construction Co.

Location: T 1N, R 10, SECTION 22, BA, Willamette Meridian,
Tillamook County, OR

Weather Conditions

Overcast and occasional light rain

Temperature: 52 deg. F

Wind: 0-10 mph

Soil surface Condition

Moist

Summary

Contractor is beginning to demobilize. Demobilization should be complete by Thursday, December 1, 2016. A change order will be written to extend the **Contract Completion Date** because asphalt plants are now closed. Stream turbidity monitoring will discontinue as project work is substantially complete. Paving and plantings will be performed next summer. See photos below.







END



Renews: 12-31-2016

c: City of Garibaldi Staff
File