

CONSTRUCTION OBSERVATION REPORT #25

Date: November 4-13, 2016

Project Title: Arizona Way Bridge Construction Project

Record by: Blake Lettenmaier, PE, PLS

Project #: PW 2016-100

Contractor: KSH Construction Co.

Location: T 1N, R 10, SECTION 22, BA, Willamette Meridian,
Tillamook County, OR

Weather Conditions

Varied

Temperature: 50-65 deg. F

Wind: 0-15 mph

Soil surface Condition

Varied

Summary

Contractor is not working. Stream turbidity monitoring yielded turbidity levels less than 10% increase at the downstream compliance location. See compliance comparisons below. Straw waddles, straw check dams, straw mulch, silt fencing, bio bags, sand bags, sediment ponds, vegetative buffer and rock covered work areas are controls and practices implemented at the start of the work. See photos below.





Stream turbidity comparisons at compliance locations
END



Renews: 12-31-2016

c: City of Garibaldi Staff
File