

CONSTRUCTION OBSERVATION REPORT #5

Date: October 6, 2016

Project Title: Arizona Way Bridge Construction Project

Record by: Blake Lettenmaier, PE, PLS

Project #: PW 2016-100

Contractor: KSH Construction Co.

Location: T 1N, R 10, SECTION 22, BA, Willamette
Meridian, Tillamook County, OR

Weather Conditions

Cloudy

Temperature: 64 deg. F

Wind: 0-4 mph

Soil surface Condition

Moist

Summary

Contractor is not on site. Stream turbidity monitoring yields the same visual turbidity (clear) at both compliance locations. Straw mulch, silt fencing, vegetative buffer and rock covered work areas are controls and practices implemented at the start of the work. See photos below.



Stream turbidity comparisons at compliance locations

END



Renews: 12-31-2016

c: *City of Garibaldi Staff*
File