City Hall, PO Box 708, Garibaldi, OR 97118
Office: (503) 322-3327 | Fax: (503) 322-3737
City Manager email: john@ci.garibaldi.or.us

CONSTRUCTION OBSERVATION REPORT #23

Date: November 2, 2016

Project Title: Arizona Way Bridge Construction Project

Record by: Blake Lettenmaier, PE, PLS

Project #: PW 2016-100

Contractor: KSH Construction Co.

Location: T 1N, R 10, SECTION 22, BA, Willamette Meridian, Tillamook County, OR

Weather Conditions

Trace amounts of rain

Temperature: 64 deg. F

Wind: 0-10 mph

Soil surface Condition

Damp

Summary

Contractor is continuing excavation of new stream channel and placing riprap. Stream turbidity monitoring yielded turbidity levels less than 10% increase at the downstream compliance location. See compliance comparisons below. Straw waddles, straw check dams, straw mulch, silt fencing, bio bags, sand bags, sediment ponds, vegetative buffer and rock covered work areas are controls and practices implemented at the start of the work. See photos below.

Stream turbidity comparisons at compliance locations

Stream turbidity comparisons at compliance locations

Stream turbidity comparisons at compliance locations

END

Renews: 12-31-2016

c: *City of Garibaldi Staff*
File